BRUHATH BANGALORE MAHANAGARA PALIKE

Proposal For Granting of Extension of Time

1	Name of Work	Providing rain water harvesting facilities in ward No 14 Bagalagunte, T.Dasarahalli Sub Division
2	Estimate Cost in Lakhs	10.00
3	Amount of Contract	844725.00
4	Name of Contractor	Sri. Mahesh B Shetty
5	Agreement No & Date under which work order has been issued	EE/DD/AGR/52 /19-20, Dt.03.07.2020
6	Time limit originally fixed for complete of work	03.07.2020 to 02.10.2020 Total 90 Days
7	Time now applied for	02.10.2020 to 31.03.2023 Total 909 Days
8	Date of recommending time limit applied for	02.10.2020 to 31.03.2023 Total 909 Days
9	Balance work remaining to be done	–
10	Probable time required for completion of time remaining work	–
11	Cost of work chargedestablishment on work after the expiry on original period	Nil
12	Whether notice as per clause of the contract has been issued	No
13	Reason for extension of time	ಗುತ್ತಿಗೆದಾರರಿಗೆ ಆರೋಗ್ಯ ಸರಿ ಇಲ್ಲದ ಕಾರಣ ಹಾಗೂ ಮಾರ್ಪಾಡಿತ ಅಂದಾಜುಪಟ್ಟಿಗೆ ಅನುಮೋದನೆ ದೊರೆಯಲು ವಿಳಂಬವಾದ ಕಾರಣ ನಿಗಧಿತ ಅವಧಿಯೊಳಗೆ ಕಾಮಗಾರಿ ನಿರ್ವಹಿಸಲು ಸಾಧ್ಯವಾಗಿರುವುದಿಲ್ಲ.
14	Remarks by the Executive Engineer	Ext granted with LD @ Rs 10.00/day
15	Daily fine Proposed	

Assistant Engineer
Ward No

Assistant Executive Engineer
T.Dasarahalli Sub Division

Executive Engineer
Dasarahalli Division

ಮುಖ್ಯ ಆಯುಕ್ತರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ